EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drains at 10th A Main A sector in ward no:04
2	Amount of work portion	
3	Estimated Cost	Rs.10.00 lakhs
4	Name of Contractor	Sri.Vijayakumar R (C.K.Constructions)
5	Agreement no	
6	No and date under which work order issued	01/07/2019
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	01/10/2019
9	Date of receipt of application in the Sub Division office	01/10/2019
10	Extension granted if any	-
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWR C(1:3:6)
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	416 days
15	Date of recommanding time 2nd extension	–
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Cen 20. Rce precast slab
18	Probable time required for completion of remaining work	416 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Rs 201- day penalty May be imposed.

Ramarajeerah.
Assistant Engineer

30/11/2020
Assistant Executive Engineer

Applicable penalty may be levied

Executive Engineer
Yelahanka Division, Bangalore-64